

THE CORPORATION OF THE TOWNSHIP OF HORTON

Notes from Community Centre Expansion Meeting

February 10, 2014

Dave Bennett met with Glen Campbell and Jamey Larone on Monday afternoon at 4:30 p.m. Also present was Mackie McLaren, CAO/Clerk

Dave gave a brief update on the construction and toured of the project:

- Drywall has been completed in the kitchen and Jamey Larone is well on his way with mudding.
- Bob Johnston, Arnold Dickson and volunteers have completed the drywall in the food service area and are 50% completed in the janitor room. Jamey Larone will apply the mud and tape to the food service room when drywall is completed.
- Glen Campbell and friends have completed the drywall in the storage room and mud and taping started.

Dave reported that he has asked Recreation staff to block out bookings from Thursday February 27 to Tuesday March 4. Aerobics will be asked to move upstairs during that time period. The wall between the Community Centre and the addition will be removed during that time.

Glen Campbell advised that he has arranged for a site visit of the stage for Thursday of this week. He and Dave Bennett will travel to the former school in Deep River to determine if the stage can be disassembled, transported down here and reassembled cheaper than adapting our own stage.

The meeting ended at 5:00 p.m.

Mackie J. McLaren
CAO/Clerk